Attachment 2 – Staging Plan Council involvement

Carracil	invalvament	

Council involvement	_							1						ı							ı				ı			ı				1						1	1					
	T		2019		2020								22		2023					24			202				26			<u> 202</u>			20			2029				030			203	
Task	Status	1	2 3	4	1	2 3	4	1	2	3	4 1	1 2	3	4	1 2	2 3	4	1	2	3	4	1	2	3 4	1 1	. 2	3	4	1	2	3 4	1	2	3 4	1 1	2	3 4	4 1	. 2	2 3	4	1	2	3 4
Facility Needs Assessment																																												
presentation to Council	Complete																																				+				$\downarrow \downarrow \downarrow$			_
Council directs staff to																																												
proceed with planning and																																												
design for a consolidated																																												
City Operations Campus																																												
consisting of operations																																												
facilities for Transit,																																												
Operations, Fleet																																												
Maintenance, and																																												
Corporate Building																																												
Maintenance located on the																																												
City owned Dunlop Drive																																												
property	Complete							<u> </u>			_	\bot					1			-							$\downarrow \downarrow \downarrow$				\perp				\perp		 				\coprod	\rightarrow		
ICIP announcement for				1																																								
Transit electrification				1																																								
funding	Complete																																				\perp				igspace			
Phase 1 ESA	Complete																																											
Design of Solid Waste																																												
Collections Operations																																												
facility	In progress																																											
RFP for overall site plan																																												
studies and design for City																																												
Operations Campus	Complete																																											
Kickoff for overall site plan																																												
studies and design for City																																												
Operations Campus	Complete																																											
Field Studies and Data																																												
Collection:																																												
- 4 seasons monitoring,																																												
legal surveys,																																												
topographical surveys	In progress			1																																	$\perp \perp$				Ш			
City Operations Campus												1																																
business case and staging																																												
plan presentation	In progress																																								igsquare			
ICIP transfer payment				1																																								
agreement approval and																																												
sign off	To do			1																																	$\perp \perp$				igsquare			
Studies and reporting:																																												
-traffic impact, urban				1																																								
design brief, cultural				1																																								
heritage, accessibility,				1																																								
water/wastewater,				1																																								
stormwater, geotechnical,				1																																								
subsurface, utilities, noise,				1																																								
etc.	In progress																																											

Council involvement

	•	2019			2020			2021				2022			2	023			20	24		20)25			202	26		20)27			20	28	2029				2030					203	31
Task	Status	1 2	2 3	4	1 2	2 3	4	1	2 3	4	1	2	3 4	4	1 2	3	4	1	2	3 4	4 1	L 2	3	4	1	2	3	4 :	1 2	3	4	1	2	3	4	1	2 3	4	1	2	3	4	1	2	3 4
Develop City Operations																																													
Campus site plan:																																													
-overall campus site plan																																													
with block plans for																																													
building locations and																																													
design briefs, phasing plan																																													
of when buildings will be																																													
designed and constructed,																																													
conceptual renderings, cost																																													
estimates	In progress																																												
Detailed design of plans																																													
and reports for site plan																																													
submission	To do																																												
Overall City Operations																																													
Campus site plan approval	To do																																												
Design of new Transit																																													
facility and facility site plan	To do																																												
Overall site preparation	To do																																												
Construction of new Transit																																													
facility	To do																																												
ICIP end date	To do																																												
Design of Public Works																																													
facility and facility site plan	To do																																												
Design of Fleet Services																																													
facility and facility site plan	To do																																					丄							
Design of Parks facility																																													
(renovation of Watson)	To do																																					丄							
Construction of Solid Waste																																													
Collections Operations																																													
facility	To do																																												'
Construction of Public																																													
Works facility	To do																																												'
Design and construction of																																													
fueling station	To do																																												'
Construction of Fleet																																													'
Services facility	To do																																												'
Construction of Parks																																									1				
facility (renovation of																																									1				
Watson)	To do																																					\bot			1				
Design and Construction of																																									1				
Road Salt facility	To do]																																											