Q2 end of June 2020





PROJECT	EXECUTIVE SPONSOR	PROJECT MANAGER	APPROVED BUDGET	FUNDING SOURCES	TARGET COMPLETION
Wilson Street Reconstruction and Parkade	Kealy Dedman, DCAO, Infrastructure, Development and Enterprise Services	Reg Russwurm, Manager, Design and Construction, Engineering and Transportation Services Ken Vanderwal, Acting Manager, Facility Design and	\$25,275,000	Street 22% Tax, 62% Non-Tax, 16% Federal Gas Tax Bridge 100% Tax Parkade 50% Parking DC,	Stage 1 and 2: Complete Stage 3: Complete Complete Complete
Guelph Police Service Headquarters Renovation		Ken Vanderwal, Acting Manager, Facility Design and Construction	\$34,111,000	50% Tax Funded debt 45% Development Charges, 55% Tax	Q3 2020
South End Community Centre Design	Kealy Dedman, DCAO, Infrastructure, Development and Enterprise Services and Colleen Clack, DCAO Public Services	Construction	\$4,100,000	80% Development Charges, 20% Tax	95% completed at December 2018; full completion Q4 2020
Baker District Redevelopment (Master planning phase)	Kealy Dedman, DCAO, Infrastructure, Development and Enterprise Services	Stephanie Guy, Project Manager, Special Projects, Business Development Enterprise	\$6,026,000	Library 24% Development Charges 76% Tax Baker District 100% Tax	Q4 2020
Transportation Master Plan	Kealy Dedman, DCAO, Infrastructure, Development and Enterprise Services	Jennifer Juste, Manager, Transportation Planning	\$970,000	55% Development Charges, 15% Public Transit Infrastructure Fund Grant, 30% Reserve Funding	Q2 2021
Smart Cities Challenge	Barbara Swartzentruber, Executive Director, Smart Cities Initiative	Cathy Kennedy, Manager, Smart Cities Initiative	\$10,000,000	100% funded Infrastructure Canada	Q4 2024

Q2 end of June 2020



Dashboard

Project		Current				
	Scope	Schedule	Budget			
Wilson Street Reconstruction	Within scope	On schedule	\$			
<u>Parkade</u>	Within scope	On schedule	Within budget			
Guelph Police Service Headquarters Renovation			\$			
	Within scope	Behind revised schedule*	Over budget**			
South End Community Centre Design	(<u> </u>	\$			
	Within scope	On revised schedule	Within budget			
Baker District Redevelopment (Master planning phase)	=	0	\$			
	Within scope	On revised schedule***	Within budget			
Transportation Master Plan	(=)		\$			
	Within scope	On revised schedule****	Within budget			
Smart Cities Challenge			\$			
	Within scope	On schedule	Within budget			

^{*} The City will work with the bonding company assigned contractor on developing completion schedule. The City objective is to maintain current completion at the end of September 2020.

^{**} At the end of June, 99 per cent of the budget has been spent, and costs already committed could put spending over budget by an estimated three per cent.

^{***} Schedule extended to accommodate delayed community engagement, disrupted by COVID-19 restrictions.

^{****} The Steering Committee approved a revised schedule to reflect the impacts on the project from the COVID19 pandemic on community engagement and resourcing constraints.