

2020-132 Attachment-7 Wastewater Treatment and Biosolids Management Master Plan progress summary

Wastewater Treatment and Biosolids Management Master Plan

Q1, 2020-Q3, 2021; 25% complete

Recent progress/achievements to date

- Completion of technical memorandums (TM) on existing plant conditions and assimilative capacity assessment.
- A subsequent technical memo regarding future wastewater and biosolids requirements has been drafted and is being reviewed internally.
- Notice of Commencement and the website launch were published on July 22, 2020.
- The City's Planning and Building Services' staff anticipate updated population projections to be available late fall. This new data will inform and validate this master plan's alternatives and assumptions as well as guide the requirement to further update TMs.

New opportunities or relevant challenges

- COVID-19 has slowed public engagement efforts. Efforts are now focused on a virtual open house, which has been scheduled for September, 2020.
- Updated population projections to 2051, available late fall will inform and validate this master plan's alternatives and assumptions.

Next steps

- Community Liaison Groups are scheduled to be contacted prior to the virtual open house.
- Developing the content, information, and engagement material for the virtual open house.